

UNITED NATIONS DEVELOPMENT PROGRAMME SOMALIA		MISSION REPORT SUMMARY	
Name Aydarus Elmi	Group/Unit Engineering	Tel No. 063-4437031	Travel Authorization #: Approved TA and ISECT
Approved Mission Itinerary: – Burao and surrounding villages – Togdheer region		List of Annexes: Update report of Completed Berkads & Sh wells Completion certificate Revised BoQs for Yirowe Dam by MoWR	
Inclusive Travel Dates: From: 24 – 28 Jan, 2018		Key counterpart(s): Regional & District Authorities, Community committees, beneficiaries and contractors	
<p>Purpose/Objective of Mission: Supervision/Monitoring of the completed Berkads and the shallow wells. Also, to flow up the finalization of completion works for Yirowe Dam activities, in order to prepare certification for the 2nd payment.</p> <p>Mission summary: The mission was composed national UNDP Hargeisa area Engineer (Aydarus Elmi). The followings are project sites visited by the monitoring team:</p> <ul style="list-style-type: none"> • 29Nos of Berkads in different villages. • 5nos of shallow wells • Yirowe Dam construction site. <p>In addition, we had meetings with the key counterparts, such as., Regional & District/village Authorities, community, Construction Co & beneficiaries, giving considerations the completed site works (if there are some pending or defects) also sorting out the technical issues, such as Yirow Dam works, organizing the contractors to complete pending activities.</p> <p>See below details for each site:</p> <p>A) 29nos of BERKADS and SHALLOW WELLS: Generally, apart from very minor defects that is now reifying by contractor, the works has been successfully completed. See the attached progress update Annex I with photos – for each site</p> <p>B) YIOWE DAM CONSTRUCTION WORKS:</p> <p>Mostly, the construction of work is progressing well, almost 85% of works completed.</p> <ul style="list-style-type: none"> - The excavation of Hafir dam is almost completed, only levelling and outlet/inlet works were continuing. - The original BoQ was revised by the Ministry and shared with us – see the attached BoQ and drawings. which is now under review. - MoWR and contractor was informed that there will be no additional/extra money for this project. So, we will have another meeting in Hargeisa with MoWR Engineer to finalize the revision of BoQ - During my site visit, (after taking consideration to slope and levelling of dam), I realised that there is a need for raising up the masonry/concrete wall 1m height, in order to get more qty of water and to make 			

another spillway towards the river (that has been marked during my presence). So, contractor was instructed to increase the height of wall to 5m, instead of 4m.

Finally, contractor promised to complete all pending works within two weeks' time.

- Accordingly, we are planning to handover the site on the mid of Feb 2018

Site photos







Action point: Revision of BoQ would be discussed with MoWR and has to be finalized by next week. And to make a very close monitoring/flow up site production with contractor on daily basis.

Finally, am planning to visit all completed or ongoing sites on 10th Feb 2018.

Best Regards

UNDP Area office

Eng. Aydarus Elmi – Engineering unit/Ops