

ID		Task Mode	Task Name	Duration	Start	Finish	Half 2, 2022							Half 1, 2023							Half 2, 2023							Half 1, 2024						
							A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M				
1			Marsh Harbour Community Center	380 days	Mon 6/13/22	Fri 11/24/23																												
2			Preconstruction	138 days	Mon 6/13/22	Wed 12/21/22																												
7			Site Works	47 days	Thu 12/22/22	Fri 2/24/23																												
8			Examination of footer	4 days	Thu 12/22/22	Tue 12/27/22																												
9			Install base fill for concrete slab	4 days	Tue 2/21/23	Fri 2/24/23																												
10			Concrete	210 days	Tue 1/10/23	Mon 10/30/23																												
11			Install rebar for footer and starter columns	12 days	Wed 1/4/23	Thu 1/19/23																												
12			Install column formwork	12 days	Mon 1/9/23	Tue 1/24/23																												
13			Pour concrete for footer	5 days	Tue 1/17/23	Mon 1/23/23																												
14			Pour concrete for columns	7 days	Tue 1/17/23	Wed 1/25/23																												
15			Pour concrete for stem wall block cells	3 days	Tue 2/7/23	Thu 2/9/23																												
16			Install formwork & prep for concrete slab	14 days	Fri 2/10/23	Wed 3/1/23																												
17			Pour concrete concrete slab	6 days	Thu 3/2/23	Thu 3/9/23																												
18			Installation of CMU block walls	21 days	Fri 3/10/23	Fri 4/7/23																												
19			Install rebar for CMU block walls	14 days	Fri 3/24/23	Wed 4/12/23																												
20			Pour concrete for CMU block walls	5 days	Thu 4/13/23	Wed 4/19/23																												
21			Formwork & prep for Intermediate Beam	3 days	Tue 4/18/23	Thu 4/20/23																												
22			Install rebar for intermediate beam	2 days	Thu 4/20/23	Fri 4/21/23																												
23			Pour Concrete for intermediate beam	1 day	Mon 4/24/23	Mon 4/24/23																												
24			Installation of CMU walls above intermediate beam	7 days	Tue 4/25/23	Wed 5/3/23																												
25			Installation of rebar for CMU walls above intermediate beam	5 days	Mon 5/1/23	Fri 5/5/23																												
26			Pour Concrete for CMU block walls above intermediate beam	2 days	Mon 5/8/23	Tue 5/9/23																												
27			Formwork & Prep For Roof Beam	3 days	Wed 5/10/23	Fri 5/12/23																												
28			Rebar for Roof Beam	2 days	Mon 5/15/23	Tue 5/16/23																												
29			Pour Concrete for Roof Beam	1 day	Wed 5/17/23	Wed 5/17/23																												
30			Masonry	14 days	Wed 1/18/23	Mon 2/6/23																												
31			Install of 8"Block Stem Wall	14 days	Wed 1/18/23	Mon 2/6/23																												
32			Metals	16 days	Thu 3/2/23	Thu 3/23/23																												
33			Installation of Standing Seam Metal Roof	16 days	Thu 3/2/23	Thu 3/23/23																												
34			Woods, Plastics & Composites	7 days	Thu 10/12/23	Fri 10/20/23																												
35			Installation of all kitchen cabinets, bathroom countertops, etc.	7 days	Thu 10/12/23	Fri 10/20/23																												
36			Thermal & Moisture Protection	37 days	Mon 5/22/23	Tue 7/11/23																												
37			Installation of prefabricated roof truss	14 days	Mon 5/22/23	Thu 6/8/23																												
38			Installation of Roof Sheathing	7 days	Mon 6/13/22	Tue 6/21/22																												
39			Installation of grace ice and water shield	3 days	Thu 6/22/23	Mon 6/26/23																												
40			Roof Eaves	14 days	Thu 6/22/23	Tue 7/11/23																												
41			Doors & Windows	98 days	Tue 6/27/23	Thu 11/9/23																												
42			Installation of all exterior doors and windows	24 days	Tue 6/27/23	Fri 7/28/23																												
Project: Marsh Harbour Commu Date: Fri 12/30/22			Task		Project Summary		Manual Task		Start-only		Deadline																							
			Split		Inactive Task		Duration-only		Finish-only		Progress																							
			Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress																							
			Summary		Inactive Summary		Manual Summary		External Milestone																									
Wilkem Solutions 12.23.2022																																		

[illegible]