

REHABILITATION OF BERKADS AND SHALLOW WELLS - 29nos of Berkads + 5nos of shallow wells. -

Progress of Work for each site and % of works completed

CONTRACT REFERENCE: 2017.040.CON.CW. PROG

Date of mission - 24 - 29 JAN 2018


No.	Location	Name	Tel	Coordinates	Work Status	Before pic	Current/after pic
<b>LOT 1 WARCIBRAN</b>							
1	Warcibran	Saciid Da'ud Osman	634437726	N: 08.22°00.4° E: 045.55°18.7°	100% of works has been successfully completed, sign board also fixed. No defects found during visit		
2	Warcibran	Ibrahin Naakhude	634437726		100% of works has been successfully completed, sign board also fixed		
3	Dabaqabad	Mohamed Farah Daud	634436573	N: 08.22,01.1° E: 045.54,45.7°	100% of works has been successfully completed, sign board also fixed		
4	Dabaqabad	Cilmi Foodcade	063 4984325	N: 08.37534° E: 045.91008°	100% of works has been successfully completed, sign board also fixed		
<b>LOT 2 - HEERE VILLAGE</b>							
1	HEERE	Ahmed Haji Gadhweyne		N: 08.51652° E: 045.46324°	100% of works has been successfully completed, sign board also fixed		
2	HEERE	Abdi-Asis Kahin		N: 08.51151° E: 045.48620°	100% of works has been successfully completed, sign board also fixed, I met around 20 people at this site who will benefit from this Barked, they were all happy and thanked to UNDP for the this Interventions.		

MOH UGAAS VILLAGE - LOT 3



1	M UGAAS	Ilma Jaamac Gude	634318846	N: 08.71246° E: 045.31926°	100% of works has been successfully completed, sign board also fixed	
SHALLOW WELLS (5No) - LOT 4						
1	Qorilugud No1	khadar maxamed adan		N: 08.59163° E: 045.24448°	100% of works Completed, it is now functioning and people started to collect water	
2	Qorilugud No2	Cige ismail raage	063 4398880	N: 08.59133° E: 045.25024°	100% of works Completed, it is now functioning and people started to collect water, as we have seen them during our site visit	
3	Qorilugud No3	Faarah liiban Guleed		N: 08.58742° E: 045.24704°	100% of works Completed, it is now functioning and people started to collect water	
4	Qorilugud No4	Suleyman osman dubbad		N: 08.58858° E: 045.24001°	100% of works Completed, it is now functioning and people started to collect water. Sing boards were fixed on the site	
5	Harada	Osman foore	063 4150501	8°46'40.12"N - 45°27'47.59"E	100% of works Completed, it would be functioning. N sign board were fixed at site	

**LOT 5 - COODALLE VILLAGE**

1	Coodalle	Faarah abdi xaashi	634315180	8°19'17.38"N - 46°02'58.70"E	100% of works completed, Barked fully watered and people were very happy and thankful. Livestock started for using it			
2	Coodalle	Jamac ayaanle maxamed	4315180	8°19'20.10"N - 46°02'51.39"E	100% of works has been successfully completed, sign board also fixed,			
3	Coodalle	bile maxamed maxamuud		8°19'17.23"N - 46°02'41.56"E	100% of works has been successfully completed, No defects found			
4	Coodalle	saleeban faarah abdi	063 4342689	8°19'22.69"N - 46°03'05.25"E	100% of works has been successfully completed, No defects found			
<b>BALIDHIIG DISTRICT - LOT 6</b>								
1	Balidhiig	Ilma Maxamoud Haji Adan	063 4436406	N: 08.79179° E: 045.31937°	100% of works completed, and people are very happy. As they have already started to use the Berkad, no defects found			
2	Balidhiig	Abdi Geedi Muse	063 4436406	8°22'30.39"N - 45°54'30.11"E	100% of works completed, and people are very happy. No defects found			

3	Balidhiig	Ilma Dirir Saleban	063 4436406	8°21'47.01"N - 45°55'37.62"E	100% of works completed, and people are very happy. As they have already started to use the Berkad, no defects found			
4	Taalabuur	Hoodo Yusuf Samatar			100% of works has been successfully completed, sign board also fixed. Very minor defect has been seen on the external of the extended wall at the top. Contractor was repairing			
<b>CANDHO-DHEXE Village - LOT 7</b>								
1	Candho-dhexe	Mohamed Rashiid Haji Ibrahim	4321807	8°25'45.16"N - 45°43'26.44"E	100% of works has been successfully completed, sign board also fixed. No defects found during visit			
2	Candho-dhexe	Hasan Sacid Ahmed	063 4317745	8°25'38.39"N - 45°44'26.44"E	100% of works has been successfully completed, sign board also fixed. No defects found during visit			
<b>HABEEDLEY VILLAGE - LOT 8</b>								
1	Habeedley	Mohamed Haji Omar	063 4370500		100% of works has been successfully completed, sign board also fixed. No defects found during visit			
<b>JAMA QABAR village - LOT 9</b>								
1	Jama-Qabar	Mohamed Haji Omer Hassan - shared by 27Families	4430286	8°33'51.22"N - 45°42'42.97"E	The construction of works completed 100%. No defects found during the visit. Around 35 families are sharing this Berkad. They are happy and thankful to UNDP and Ministry of Water			
<b>LOT 10 - NASIYE</b>								

1	Nasiye	IBRAHIM JAMA - shared by 20Families	8°40'41.30"N - 45°40'41.30"E	The construction of this Berkads was completed 100%. No defects found during the visit				
<b>LOT 11 - WARAABEEYE Village</b>								
1	Waraabeeye	MOHAMED QUULE - shared by 21 Families	063 4345550	8°44'50.24"N - 45°38'04.76"E	The construction of this Berkads was completed 100%. No defects found during the visit			
2	Waraabeeye	HASSAN YUSUF - shared by 18 Families Berkah No.2, D: 12.1x5.5x3.1m Depth	063 4345550	8°44'46.38"N - 45°38'16.53"E	100% of works has been successfully completed, sign board also fixed. No defects found during visit			
3	Bicilwayso	ILMA XAJI AHMED ALI NUR - shared by 45 Families Berkah No.3, D: 18x9x2.8m Depth			The construction of works completed 100%. There are minor defects on the roof, while two timbers and nails are missing, contractor is rectifying and would be completed by tomorrow			
<b>LOT 12 - DURUQSI DISTRICT</b>								
1	Duruqsi	HODAN GEELE OSMAN - shared by 21 Families Berkah No.2, D: 11.10x5.2x2.6m Depth		8°31'08.45"N - 45°27'28.32"E	100% of works were successfully completed,			
2	Duruqsi	HASSAN ADE MOHAMED ALI - shared by 70 Families Berkah no.1, D: 20.60Mx6.00x3.80m Depth		8°32'06.11"N - 45°24'29.10"E	100% of works completed, and people are very happy.			
<b>LOT 13 - CEEL-DHEERE VIL</b>								

1	Ceel-dheere	BAASHE OSMAN - shared by 20 Families Berkah No.1, D: 13.90x8.2x5m Depth	063 4330959	100% of works completed, Berkad fully watered by truck and people are very happy.	  
2	Ceel-dheere	CIISE MOHAMED RAAGE - shared by 18 Families Berkah No.2, D: 11.8x4.8x3.9m Depth	063 4437810	100% of works completed, No defects found during our visit	  
<b>LOT 14 - DHARYALEY VILLAGE</b>					
1	Dharyaley	AWIL HERSI MOHAMED - shared by 20 Families Berkah No.1, D: 9Mx6x4m Depth		100% of works completed, and beneficiaries were so happy and thankful	  
2	Dharyaley	ILMA HASSAN GULEID shared by 25 Families Berkah no.2, D: 13.7mx6mx2.7m Depth		100% of works completed, and beneficiaries were so happy and thankful Not defects seen during theh visit. Sing boards in Daryaley were not yet fixed. MoWR promised to bring them at site soon	  

Prepared by : AYDARUS M.ELMI