



Annual Project Review Report 2014

Effective Governance for Small-Scale Rural Infrastructure and Disaster
Preparedness in a Changing Climate (LDCF II)

Instruction box and instruction notes under each heading - please delete before final submission

- These text box guidelines are not exhaustive, nor do you have to answer each question. They are a guide only and should complement other relevant information identified by the project team.
- Not all headings/tables will be relevant to your project. Delete/amend/supplement as necessary.
- Keep your narrative as succinct as possible. Try to keep the report main text within 8-10 pages.
- Think of this report as an important management and learning tool and use this to guide discussions with partners and to inform any necessary activity adjustments. Focus your report on RESULTS. Demonstrate project's value addition.
- The report should be submitted together with FACE form and other supporting documents to request for advance settlement of previous quarters and request for new advance. The late submission of this Report may result in new advances being withheld.
- It is optional that the Annual Project Review Report replaces the Quarterly Progress Report for Q4 of a year if it can be finalized and submitted for the NIM advance request for Q1 of the following year. In case of replacement, it is expected that the annual report will be reporting results of the whole reporting year and also results of Q4 where indicated.
- One copy of the report should be shared with the Department of International Cooperation, Ministry of Planning and Investment (DIC, MPI) for their information.

Basic Project Information

(Basic information can be completed by UNDP before sharing the report with the partner)

Project Title:	
UNDP Award ID	4710
UNDP Project ID	00084024
Project Duration	1 st January 2013 – 31 st December 2016
Reporting Period	1 st January – 31 st December 2014
Implementing Partners	MONRE
National collaborating agencies	мона
Other UN/International collaborating agencies	UNCDF
Cost-sharing third parties	LDCF (GEF)
UNDP Programme Officer/Programme Analyst	Vichit Sayavongkhamdy
UNDP Programme Officer/1 Togramme	

1. Project Implementation Status and Key Results

Implementation Status Summary (This needs to be completed by the project)

Briefly assess (<150 words) how the project has progressed towards expected outcomes (UNDAF and Country Programme Outcome) during the reporting period, highlighting any key activities or results during the reporting period.

The project contributes to the UNDAF Outcome 8, by identifying and implementing adaptation measures in the rural water infrastructure sector, including both engineered and ecosystem-based adaptation options.

The first five pilot projects were identified, two in Sekong Province and three in Saravane Province. Consultations with the provinces and concerned districts on the inclusion of these projects into district development plans for 2014 was carried out to ensure that funding for the projects will be available for 2014 through the District Development Fund Mechanism. Subsequently, four of the five projects were included into District Development Plans – only the project in Vapi District, Saravane Province, had to be postponed to next year, because the government contribution could not be realized this year.

Funds for the four projects have been transferred from UNDP to BoL on 12 December 2014 and will then be transferred to the districts by early January 2015.

Two ecosystem areas, one in each province, have been identified based on local consultations. These will constitute pilots that will demonstrate ecosystem linkages with improved climate resilience of communities and water infrastructure within their watershed.

Capacity needs assessment of provincial and district government agencies was completed during the reporting period, based on which a capacity development plan has been drafted and included in the work-plan for 2015

Highlights of main activities and achievement of Quarter 4

Project staffing was completed with the assignment of key staff, including the Ecosystem Specialist, M&E Specialist and the Infrastructure Specialist, as well as an Admin Assistant was recruited during O(4). The project will therefore finally be fully staff from the start of O(1), 2015.

A Capacity Development Plan (CDP) was drafted based on the Capacity Needs Assessment carried out in Q3. The CDP covers the remaining project period (end 2016)

Request for Proposal for the Climate Risk & Vulnerability Assessment (CRVA) was finalized and posted on UNDP website. One proposal was received and the technical part of the process was reviewed.

Four infrastructure Investment projects was approved for financing through the GPAR/MOHA DDF system, and funds for the four projects were transferred from UNDP to BoL on 12 December 2014. They will then be transferred to the districts by early January 2015

Draft management plans for the two ecosystem areas (Phu Ta Yeune protection forest, and Sa O wetlands) were received from the two provinces. These are currently under review by the Ecosystem Specialist, and will be revised based on local consultations in early 2015

The Project Manager participated in the COP 20 of the UN Framework Convention on Climate Change (UNFCCC) in Lima, Peru, in December 2014. The two key components of the project, community resilience through improved governance of infrastructure planning, and ecosystem-based adaptation, are also considered priorities at the global level through the UNFCCC process. The project may therefore be able to provide 'lessons learnt' on those issues to the UNFCCC process, and may also obtain important learning through networking under this process.

Implementation Progress Summary

(UNDP can pre-fill the table for the first 5 columns. Project needs to complete last 3 columns. Where implementation delays for an activity, please Indicate alternative actions being suggested or taken, e.g. changes to activity dates, proposed meetings to discuss delays and so forth.)

					0.000		
			STATUS	PLANNED	ACTIVITY PROGRESS TO	RESULTS ACHIEVED	BENEFICIARY
			5	ACTIVITIES	DATE Give detailed explanation	Describe concrete, key results (policy,	Approximate number of
OUTCOME	INDICATOR	TARGET	TARGET	List all activities to be	of the status. Provide Justification	publication, key event etc.) achieved	beneficiaries reached by
line with AWP			(Achieved, On	undertaken during the	if delayed and new schedule	so far, vis-à-vis the specific targets	project activities (disaggregated by
			rack or Ojj Track)	AWP	strategy if any	set in the AWP	sex/age), etc
Outcome 1:	1.1 Percentage	50% of	On track	Activity 1.1:	□ Completed	(1) Capacity needs	61 provincial and
Capacities	change in the	sub-national		Technical	V in progress	assessment was carried out	district officers
provided for	ability of local	officials and 10% of		Capacity	□ Delayed	for provincial and district	(56 men and 5
local	and some	national officials		enhanced for	Reason:	staff the two provinces.	women)
administrative	national officials	are able to analyse		provincial and	New Schedule:	(2) As part of this	
institutions to	to apply	climate risks for		district officers	Response Strategy:	assessment, a climate	
integrate	methodologies to	their districts on a			□ Other changes	change awareness training	
climate risks	analyse climate	macro level (V&A				was carried out with the	
into	risks and identify	analysis) and are				participating provincial and	
participatory	CC vulnerabilities	able to identify				district officers.	
planning and	in 12 districts	specific				(3) A capacity development	
financing of		vulnerabilities and				plan for the project period	
small scale		adaptation options				has been drafted, and will	
rural water		at village level				be finalized in January 2015	
infrastructure		(CRVA)				1	
provision	1.2 Procedures	All 12 target	On track	Activity 1.2:	□ Completed	Five projects were initially	
	are in place to	districts are		Village level	√ In progress	selected for piloting	
	integrate climate	applying a climate		infrastructure	☐ Delayed	procedures for the	
	change resilient	resilient planning		adaptation	Reason:	integration of climate	
	advice and	mechanism		solutions and	New Schedule:	change considerations into	
	investment for	including project		related	Response Strategy:	district plans. They were	
	small scale rural	identification, site		ecosystem	□ Other changes	subsequently integrated	
	water	assessment,		management		into the 2014 DDP.	
	infrastructure	approval, execution		options		However, one of them	
	into district	and M&E		identified,		(Vapi District) included 50%	

	planning			prioritized and	arian arian	Government funding,	
				integrated into	447	which could not be	
			***************************************	district		mobilized. The project is	nort Pour vivia Pour
				development		therefore postponed to	
				plans		2015, and four project were	
						included into DDF of four	
						districts	
	1.3 Number of	All annual district	On track	Activity 1.3:	□ Completed	Five district development	-4000 villagers
	district	investment plans		Terms of	√ In progress	plans include climate	
	development	include evidence of		reference for	□ Delayed	resilient projects - four of	
	plans available,	incremental CCA		CRVA completed	Reason:	which were approved by	
	reflecting costs	costings for water		and advertised on	New Schedule:	Province and MOHA. These	
	for adaptation in	sector projects by		UNDP website.	Response Strategy:	are: Kaleum and Lamarm	
	the water sector	year 4 and at least		Activity 1.4:	□ Other changes	Districts of Sekong	
		4 provide this		project proposals		Province, and	
		evidence by Year 2		for 4 projects,		Lakhongpheng and	
				including		Saravane Districts of	and the second
				costings, were		Saravane Province.	
				developed and			
				integrated into			
		g		district			
				investment plans			
Outcome 2:	2.1 Number of	All target districts	On track	Activity 2.1:	☐ Completed	Revised DDF Guidelines	4000 villagers
Incentives in	districts routinely	are investing at		Revised DDF	☐ In progress	have been drafted, and will	
place for	investing in	least 2 projects per		guidelines to	□ Delayed	be finalized in 2015 based	
small- scale	climate resilient	year in village level		include climate	Reason:	on lessons learnt from	
2	measures to	climate resilient		resilience criteria	New Schedule:	implementation of 2014	
infrastructure	improve village	water harvesting,		drafted	Response Strategy:	pilotprojects	
to be	level water	storage and			□ Other changes		
protected and	harvesting,	distribution					
diversified	storage and	systems, which are					
against	distribution	informed by CRVA					
climate	systems	27-17-67				- Indian	

benefitting at benefitting from least 50,000 investments in people in 12 small- scale districts of irrigation system Sekong and to increase their Saravane climate change risks	people benefitting from investments in small- scale irrigation systems to increase their resilience against climate change risks	people across 12 districts are benefitting from climate change resilient small-scale irrigation infrastructure, which has been informed by CRVA		Select pilot projects for first round of funding in 2014	√ In progress ☐ Delayed Reason: New Schedule: Response Strategy:	are based on the preliminary V&A Assessment done during	
	ng from ents in :ale n systems ise their e against change	districts are benefitting from climate change resilient small-scale irrigation infrastructure, which has been informed by CRVA		projects for first round of funding in 2014	V III progress Delayed Reason: New Schedule: Response Strategy:	preliminary V&A Assessment done during	
	ng from ents in ale n systems ise their e against change	districts are benefitting from climate change resilient small-scale irrigation infrastructure, which has been informed by CRVA		projects for first round of funding in 2014	L. Delayed Reason: New Schedule: Response Strategy:	preliminary V&A Assessment done during	
	ents in iale n systems ise their e against change	benefitting from climate change resilient small-scale irrigation infrastructure, which has been informed by CRVA		round of funding in 2014	Reason: New Schedule: Response Strategy:	Assessment done during	
	iale n systems sse their e against change	climate change resilient small-scale irrigation infrastructure, which has been informed by CRVA		in 2014	New Schedule:	1	_
	n systems ise their e against change	resilient small-scale irrigation infrastructure, which has been informed by CRVA			Response Strategy:	project formulation.	
70	sse their e against change	irrigation infrastructure, which has been informed by CRVA				The CRVA Request for	
	e against change	infrastructure, which has been informed by CRVA			□ Other changes	Proposal (RFP) has been	
	change	which has been informed by CRVA				posted on UNDP website,	
risks	n n	informed by CRVA			and the state of t	and a consultant entity will	
						be identified December	
						2014 to develop and	
						implement the CRVA. This	
						will then be used as the	
					and of the second	basis for the identification	
			_			and prioritization of	
						projects in 2015 and 2016.	
2.3 District level	ict level	At least 25% in	On track	Activity 2.3:	□ Completed	A new version has been	
fiscal and	P	additional CCA		Revise existing	√ In progress	drafted of the "Manual for	
administrative	trative	funds (annual		manuals under	□ Delayed	the Assessment of	
incentives are	es are	average) expended		the DDF to	Reason:	Districts' Performance	
Si portai	introduced that	over and above	***************************************	include a climate	New Schedule:	under the SCSD Program –	
	יי כ כומר	Cycl and access		resilient	Response Strategy.	District Development Fund	
Incorporate	- late	חמאבווות מוארווכר		- Coluction	Doctor of second		
climate	climate resilient	Development		performance	U Other changes	200-Y-2000	
measures for	es for	Funding in at least		criteria		Guideline No 07/2012", to	
small sc	small scale rural	12 districts, based				include requirements for	
infrastructure	ucture	on a system that				the climate resilience grant	
		rewards districts				system	
		that perform well					
		against					
		predetermined				and the second s	
		criteria			***************************************	- Address	
Outcome 3: 3.1 Number of	nber of	At least 6	On track	Activity 3.1: Pilot	□ Completed	Two ecosystem areas, one	The number of
Natural assets management	ement	management and		ecosystem areas	√ In progress	in each province, have been	potential

wettends	/action plans	action plans		selected for 2014	□ Delaved	identified to be initiated in	beneficiaries (i.e.
for out out	dovoloned and	covering at least v8			Season.	Sold in Section of the section of th	villagers) within
Torests and	חפאפוסחשם שוום	כחיבוווש מרובמאר לה					
other	under	climate resilience			New Schedule:	consultations, These Will	the watersheds of
ecosystems in	implementation,	small-scale			Response Strategy:	constitute pilots that will	the two
sub-catchmen	which protect	infrastructure			□ Other changes	demonstrate ecosystem	ecosystem areas
ts) over at	natural assets	investments under				linkages with improved	will be
least 60,000	through local	implementation				climate resilience of	determined by
ha are	scale ecosystems	across both Sekong				communities and water	the CRVA process
managed to	based adaptation	and Saravane				infrastructure within their	
ensure	measures to	provinces				watershed	
maintenance	improve the	222-1-1					
of critical	resilience of	**************************************					
ecosystem	small- scale rural						
services,	infrastructure						
especially	against floods	Ge7					
water	and drought	*1.2014			a and a constitution of the second		
provisioning,	3.2 Number of	At least 250	On track	Activity 3.2:	□ Completed	One training workshop was	
flood control	key project	national, provincial		Training on	√ In progress	implemented on ecosystem	
and protection	stakeholders	and district		ecosystem	□ Delayed	management by the	
under	aware of links	planners have		management	Reason:	outgoing National	
increasing	between	received		carried out for	New Schedule:	Ecosystem Specialist. The	
climate	improved	knowledge and		key focal points in	Response Strategy:	five infrastructure pilots and	
change	ecosystem	learning		the two provinces	□ Other changes	two ecosystem pilots will be	
induced	management and	approaches and				used as entry points for a	
stresses, in	sustainability of	materials produced				more elaborate,	
Sekong and	investments in	by the project on				"on-the-job" awareness	
Saravane	small scale rural	ecosystem based				raising activities.	
provinces	water	management					
	infrastructure	linkages to					
		infrastructure					
		provision				- Address of the second	
			A				

~

2. Financial Management

Provide a summary of key financial information using the tables below as a guide. Put detailed information in an annex if necessary.

Please add Output/Activity as per AWP. If required, provide additional information (eg list specific activities funded by the donor's contribution).

Financial Information Summary (UNDP can pre-fill the first 4 columns and the project will report the remaining columns.)

Reporting Period: Oct 2014 to Dec 2014 (This section is required if the Annual Project Review Report replaces the Quarterly Progress Report for Q4)

Output	Activities	Source	Activity Budget of	Activity Budget of current reporting	Expenditure of the current reporting	Accumulated Expenditure by the current	Delivery Rate of the current reporting period (Oct-Dec	Accumulated Delivery Rate by the current reporting period
		Funding		(50.00	2014)	(Jan-Dec 2014)	2014)	(Jan-Dec 2014)
			asn	asn	บรอ	USD	9/6	% % 3
1. Inclusive planning, budgeting		40000	18,000.00	28,271.00	8,265.21	16,673.79	29.24	92.63
and capacity development for reducing climate and disaster related risks	1.1-1.5	62160	163,500.00	58,581.60	39,778.03	159,867.40	67.90	97.78
2. Local investment for reducing		00007	13,100.00	5,736.00	5,400.41	13,086.76	94.15	99.90
climate risks	2.1-2.2	62160	172,246.88	205,000.00	154,052.00	172,215.54	75.15	86.66
3. Securing ecosystem services	110000	00007	25,900.00	•	8,265.21	16,673.79		64.38
	3.1-3.2	62160	139,500.00	42,032.40	47,758.59	136,907.13	113.62	98.14
4. Effective Project		00007	3,000.00	1,500.00	115.2	115.2	7.68	3.84
	4.1	62160	24,600.00	63,274.63	9,001.02	22,553.36	14.23	91.68
Sub-total (TRAC)			00'000'09	35,507.00	22,046.03	46,549.54	62.09	77.58
Sub-total (LDCF)			499,846.88	368,888.63	250,589.64	491,543.43	67.93	98.34
Grant-total (TRAC+LDCF)			559,846.88	404,395.63	272,635.67	538,092.97	67.42	96.11

Output	Activities	Source of Funding	Activity Budget	Expenditure of the current reporting period (Jan-Dec 2014)	Delivery Rate of the current reporting period (Jan–Dec 2014)
		1	OSN	asn	%
1. Inclusive planning, budgeting and capacity development for reducing		00070	18,000.00	16,673.79	92.63
	1.1-1.5	62160	163,500.00	159,867.40	97.78
		04000	13,100.00	13,086.76	06·66
 Local investment for reducing climate risks 	2.1-2.2	62160	172,246.88	172,215.54	86.66
- Indianation of the state of t	- tankway	00070	25,900.00	16,673.79	64.38
 Securing ecosystem services and assets 	3.1-3.2	62160	139,500.00	136,907.13	98.14
		00070	3,000.00	115.2	3.84
4. Effective Project Management	4-1	62160	24,600.00	22,553.36	91.68
Sub-total (TRAC)			60,000,00	46,549.54	77.58
Sub-total (LDCF)			88.948,664	491,543.43	98.34
			559.876.88	538:092:97	£1:96

3. Project Management and Oversight

(This section should be completed by project in coordination with UNDP)

Briefly assess (<150 words) whether during the reporting period, management and oversight of the project was sufficient to support progress of the project.

Consider the following questions:

- What M&E work was conducted during the reporting period (e.g. data acquisition, mid-term review...)
- How identified risks in the project document or identified during the project are being managed, and did any new risks emerge?
- What significant communications and advocacy efforts have been / are being undertaken in the project?

The project has accelerated planning towards direct implementation during the second half of 2014 and after some set-backs in staffing during the year in particular, the resignations of both the National Infrastructure Specialist (NIS) and the National Ecosystems Specialist (NES) – the project was finally at full strength at end of the year.

Monitoring and Evaluation

During the 2nd half of 2014, planning of direct project interventions was accelerated with the selection and start of implementation of pilot projects and pilot ecosystem areas to be initiated in Q4 of 2014. The M&E Specialist was recruited and started work in November 2014. The M&E specialist will be on-board to lead the M&E design and data capture from the start of implementation. The project M&E system is expected to be fully operational by beginning of 2015.

A Spot Check was completed and the findings have been – or are being - addressed by the project

Risk management

Risks identified from Project Document:

Most of the risks identified from the project document (e.g. limited understanding and acceptance of climate change, limited willingness at provincial and local levels to invest in climate resilient infrastructure) will be managed by two activities that have been set in motion in 2014: (1) the development of a capacity building plan, based on needs assessments; and (2) the CRVA process, for which TORs were developed and posted as 'Request for Proposal' (RFP) on the UNDP website. It is thus expected that the CRVA can be initiated in Q1 of 2015.

Risks identified during project implementation:

The two areas of rural infrastructure implementation and ecosystem management are still seen as two separate areas of intervention. This risk is reinforced by the split into two different outcomes of the project (outcome 2 and 3, respectively). This risk is managed by:

(1) designing the CRVA process to specifically cover the linkages between infrastructure and ecosystems, (2) ensuring that the five selected pilot projects will integrate ecosystem-based adaptation options during the implementation process, (3) ensuring that the new National Ecosystems Specialist (NES) and National Infrastructure Specialist (NIS) will have a complete understanding of this issue and work closely together throughout project implementation. This will be done through 'on-the-job' coaching and training by the CTA, joint site visits with specific, inter-linked tasks for NES and NIS, as well as a results-based M&E system that integrate infrastructure projects and ecosystem areas within watersheds.

Communication and advocacy

Communication has so far focused on internal project teams, particularly cross-ministry communications between MONRE and MOHA, and between central, provincial and district levels. It is important for a coherent implementation of the project that all involved at all levels have a common understanding of the project and their own roles in its implementation.

As soon as the pilot infrastructure and ecosystem area projects tart to produce results, communication and advocacy material will be produced and distributed widely, including to beneficiary communities and villagers.

4. Management Responses and Recommendations

A spot-check was carried out during the reporting period (September 2014), and the findings have been — or are being — addressed by the project.

The first project board meeting scheduled for January 16, 2015 with the main purpose of approval of work-plan for 2015.

- Update on the implementation of audit, Spot Check recommendations and management responses to project evaluation
- Highlight if there any key issue that require the attention of management/steering committee in the next quarter.

5. Annex/s

(Example of annexes attached to the report is at a minimum as the following, more annexes can be added as appropriate)

- 1. Draft Combined Delivery Report (provided by UNDP & validated by UNDP & IP)
- 2. Annual Work Plan for 2015, including Quarterly Work Plan for Quarter 1 of 2015
- 3. Project Monitoring and Communication Plan of 2015
- 4. Project Risk Log for 2015
- 5. Project Issue Log for the for 2015
- 6. Project Lesson Learned Log for 2015
- 7. Field visit report (Phou Ta Yeun and Nong Sa O Wetland)
- 8. Minutes of 13th Monthly Meeting
- 9. Quarterly Work Plan Workshop Report
- 10. Draft M&E Framework
- 11. Draft Capacity Development Plan 2015-16
- 12. Detailed Overall Work Plan 2015-16
- 13. 4th IPOA Settlement/FACE/ICE Form

PREPAR	ED BY	APM/	CTA
--------	-------	------	-----

.....

Date: 08-01-2014

8/1/2015

APPROVED BY PM/NPD

Date:

RECEIVED AND REVIEWED BY UNDP

Date: 9/1/15