

Project title: BOLIVIA: Increased Access to Water, Improved Livestock Production and Post-Draught Food Security
Project partners: Federation of Ranchers of Beni (FEGABENI); UNDP Bolivia, Ministry of Rural Development and Lands; Departmental Autonomous Government of Beni, Municipalities, and indigenous people.
Reporting Period: January 1st to March 31, 2019

#	EXPECTED PROJECT OUTPUTS AND INDICATORS INCLUDING ANNUAL TARGETS	PLANNED ACTIVITIES	EXPENDITURES (IN US\$)	RESULTS OF ACTIVITIES	PROGRESS TOWARDS ACHIEVING OUTPUTS
1	Drilling of water wells in Beni.	Delivery of equipment and start of water well drilling activities.	39,207.48	Result: The two water well drilling rigs were officially delivered on February 22, 2019 to FEGABENI. The event was broadcast live, and media coverage was made through UNDP and IBSA Fund channels. The provider completed the training to the technicians responsible for the operation of the equipment. The well drilling schedule was prepared to start drilling once the rainy season is over. Due to the significant delay presented in the acquisition of the equipment, a no-cost extension of the project was requested to complete the drilling of wells for one year. This proposal was accepted by the IBSA Fund.	70%
Total:			0		70%

Report prepared by: Gabriela Carrasco, Disaster Risk Reduction Specialist, UNPD Bolivia Country Office



Cross-checked by: Rocío Chaín, Program Officer, UNPD Bolivia Country Office